MORGAN County 2020 INVENTORY, APPRAISAL & INSPECTION SNAPSHOT

2/9/2021

NBIS Bridges > 20'

Bridges 10'-20'

Inventory Data - NBIS Bridges Only

NBIS COUNT

125

77

125

202

	Diluges 10 -20		,,,	
			202	
Item 221	Inspection Responsibility	CODE	# NBIS	# ALL
Data Tab Co	I BV,BW County	2	125	202
Item 21	Maintenance responsibility	CODE	# NBIS	# ALL
Data Tab	County	2	125	202
Col D	City or other local	4	0	0
	Railroad	27	0	0
	Private (tohter than RR)	26	0	0
	State Park	11	0	0
	Local Park	23	0	0
	Township	3	0	0
			125	202
Item 42A	Type service on bridge	CODE	# NBIS	# ALL
Data Tab	Other	0	0	0
Col Q	Highway	1	125	202
	Railroad	2	0	0
	Ped/Bikeway	3	0	0
	Hwy/RR	4	0	0
	Hwy/Ped	5	0	0
			125	202
Item 42B	Type service under bridge	CODE	# NBIS	# ALL
Data Tab	Other	0	0	0
Col R	Hwy w/ or w/o Ped	1	0	0
	Railroad	2	1	1
	Ped/Bkwy	3	0	0
	Hwy w/ RR	4	0	0
	Waterway	5	124	201
	Hwy/Waterway	6	0	0
	RR/Waterway	7	0	0
	Hwy/Waterway/RR	8	0	0
	Relief (for waterways)	9	0	0
ı				

ITEMS 43A,B,C Structure Type	Data (Col M.N,O)	CODE	# NBIS	# ALL
Concrete Slab		101	0	25
Concrete Frame		107	1	2
Concrete Culvert (incl frame culverts)		119	1	2
Steel Beam or Girder		302	66	106
Steel Girder w/ Floor System		303	29	29
Steel Thru Truss (inlcudes Pony)		310	12	12
Steel Culvert (incl frame culverts)		319	0	9
Steel Continuous Beam or Girder		402	1	1
Prestressed Concrete Thru Arch		502	1	1
Prestr. Conc. Cont. Box Beam/Girder N	1ultiple	505	11	12
Timber Thru Truss (inlcudes Pony)		710	3	3
			125	202

Item 92A	Fracture Critical	CODE	# NBIS	# ALL
Data Tab	Requires FC Inspection	Υ	43	n/a
Col U,V,Y	Requires FC Inspection	N	82	n/a
			125	n/a
	FC Sv	vitch Y/N is Blank	0	n/a

Item 113	Scour	# NBIS	# ALL
Data Tab	Bridge not over waterway N	1	1
Col AA	unknown foundation U	0	0
	over tidal waters T	0	0
	foundations on dry land 9	4	6
	stable above footing 8	85	145
	countermeasures installed 7	12	19
	no scour evaluation made 6	0	0
	stable within footer limits 5	22	27
	stable action needed 4	1	1
	scour critical - unstable 3	0	3
	scour critical - scour present 2	0	0
	scour critical - failure imminent 1	0	0
	scour critical - bridge failed 0	0	0
		125	202

Item 63	Documented Engineering Judgment	# NBIS	# ALL
	Field Eval & Doc EJ	3	n/a

BR_100 for these bridges?

Item 92B	Underwater	<u>CODE</u>	# NBIS	# ALL
Data Tab	requires dive inspection	N	124	n/a
Col W,X,Z	requires dive inspection	Υ	1	n/a
			125	

Item 709	Plan Information	CODE	# NBIS	# ALL
Data Tab	plans not avail	0	3	30
Col. AW	plan avail	1	63	72
	field measured	2	59	100
	Field Testing	3	0	0
	not applicable	N	0	0
			125	202

Item 63	Method of Analysis	CODE	# NBIS	# ALL
Data Tab	Field Eval & Doc. Eng Judgment	0	3	28
Col. AV	Load testing	4	0	0
	No Rating done	5	0	0
	Load Factor (LF)	6	60	0
	WS or AS	7	56	0
	Load & Resistance Factor	8	6	1
	Assigned Rating (LFR) HS20	D	0	61
	Assigned Rating (LRFR) HL93	F	0	102
	Not applicable (Ped, RR, Bldg)	Χ	0	10
			125	202
REMINDE	R:			
	Load Factor required for bridges built after 199	3	(exceptions: timber, etc,	.)
	LRFR required for bridges built after 2010			

Inspection Condition Data - NBIS Bridges Only

Item 41	Operating Status	CODE	# NBIS	# ALL
Data Tab	Open, No restriction	Α	90	166
Col AM	Open, posting recommended	В	0	0
	Open, Half width constr.	С	0	0
	Open because of temp. fix	D	0	0
	Open using temp. structure	Е	0	0
	New struture not yet open	G	0	0
	closed for load cap. reason	K	0	0
	Posted for load capacity	Р	35	36
	Posted for other than load	R	0	0
	Closed for other than load	Χ	0	0
			125	202

L	oad Rating Data	
Load Rating Tab		# OF ERRORS
Col. AN	Op RF greater than Inv RF?	0
Col. AO	Posting and % Legal OK?	0
Col. AP	"0" used instead of blank	0
Col. AT	% legal <> lowest RF	0
Col.A V	Item 70 correct?	0
Col. AW	Method of Rating Alike?	0
Col. AX	Op & Inv RF in Tons as req'd?	0
Col. AY	Item 575 correct?	0
Col. AZ	Depth of fill completed?	0

KEY METRICS

Compliant (C) (SC)

Substantially Compliant

Conditionally Compliant (CC)

(NC) Non- Compliant (NC)

(SC) If corrected within 6/12 months Refresher=6 mo, Comprehensive=12 mo

METRIC 2 - Program Manager Qualification (from files examination)

	<u> </u>	•			
From Files review		Missing	#sampled	<u>% PASS</u>	COMPLIANCE
PE /Experience		0	1	100.0%	(C)
Comprehensive		0	1	100.0%	(C)
Refresher		0	1	100.0%	(C)

METRIC 3 - Team Leader Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
Degree /Experience	0	2	100.0%	(C)
Comprehensive	0	2	100.0%	(C)
Refresher	0	2	100.0%	(C)

METRIC 6 Insp. Frequency Routine

Bridge In	spections	Overdue	# OVERDUE	<u>% PASS</u>	COMPLIANCE
Data Tab	NBIS -	24 months	0	100.0%	(C)
Col. AB	ORC -	Calendar Year	0	100.0%	(C)
	BIM -	18 months	0	100.0%	(C)

METRIC 8 - Insp. Frequency Underwater

Dive Inspections	Overdue	# OVERDUE	# UW	<u>% PASS</u>	COMPLIANCE
Data Tab Col. Z	60 months	0	1	100.0%	(C)

METRIC 10 - Insp. Frequency FC Member

FC Inspections O	verdue	# OVERDUE	# FC	% PASS	COMPLIANCE
Data Tab Col. Y	24 months	0	43	100.0%	(C)

METRIC 12 - Routine Inspection

Field Ratir	ngs	#>+/-1	# Ratings	% PASS	COMPLIANCE
	field ratings	0	24	100.0%	(C)
Comments		Missing	# < 6	% PASS	
Tab	Comments when Rating < 6	29	125	76.8%	rule effective in 2021
	Comments from field reviews	6	6	0.0%	(NC)
		Error	Total Scour	% PASS	
Comments	Rating should be = Scour	1	124	99.2%	within tolerance +/- 1
Tab	Noncompliant Scour Rating Err	0	124	100.0%	(C)

METRIC 14 - Posting Load rating data tab

From Files review	# errors	#sampled	% PASS	COMPLIANCE
Op RF < 3 tons but not closed	0	125	100.0%	(C)
Op RF = 0 but not closed	0	125	100.0%	(C)

% Legal < 100 but not posted	0	125	100.0%	(C)
Item 41 = B	0	125	100.0%	(C)

METRIC 16 - Fracture Critical Inspection (from files examination)

From Files review	Missing	# FC	<u>% PASS</u>	COMPLIANCE
Fract Critical Member ID	0	2	100.0%	(C)
Fatigue Prone Detail	2	2	0.0%	(NC)
Gusset Plate Calculations	0	2	100.0%	(C)
FC Inspection Procedure	2	2	0.0%	(NC)

METRIC 17 - Underwater Inspection (from files examination)

From Files review	Missing	# UW	% PASS	COMPLIANCE
UW Inspection Procedure	0	1	100.0%	(C)
Location of UW elements	0	1	100.0%	(C)
UW frequency identified	0	1	100.0%	(C)

PRELIMINARY FHWA 23 Metric Matrix

23 metrics used by FHWA to measure NBIS compliance

Compliance Codes for the following Metrics:

(C) Compliant

(SC) Substantially Compliant

(CC) Conditionally Compliant (Adhering to approved PCA)

(NC) Not Compliant

Metric	Description	(C)	(SC)	(CC)	(NC)
1	State Bridge Inspection Organization				
2	Program Manager Qualification				
3	Team Leader Qualification				
4	Load Rating Engineer Qualification				
5	UW Bridge Inspection Diver Qualification				
6	Routine Inspection Frequency - Low Risk				
7	Routine Inspection Frequency - High Risk				
8	UW Inspection Frequency - Low Risk				
9	UW Inspection Frequency - High Risk				
10	FC Inspection Frequency				
11	Frequency Criteria				
12	Inspection Quality **				
13	Load Rating				
14	Posted or Restricted Bridges				
15	Bridge Files				
16	FC Bridges				
17	UW inspection procedures				
18	Scour Critical Bridges				
19	Complex Bridges				
20	QC/QA				
21	Critical Findings				
22	Inventory **				
23	Updating of Data				

^{**} based on results of Field Review

Metric Action Needed

12	improve comments to show LES when rating <=5
16	Supply FC Insp Procedure and FPD for each FC bridge