RICHLAND County 2020 INVENTORY, APPRAISAL & INSPECTION SNAPSHOT

2/9/2021

NBIS Bridges > 20'

Railroad

Ped/Bkwy

Hwy w/RR

Waterway

Hwy/Waterway

Hwy/Waterway/RR

Relief (for waterways)

RR/Waterway

Bridges 10'-20'

Inventory Data - NBIS Bridges Only

NBIS COUNT

			359	
Item 221	Inspection Responsibility	CODE	# NBIS	# ALL
Data Tab Col	I BV,BW County	2	184	359
Item 21	Maintenance responsibility	CODE	# NBIS	# ALL
Data Tab	County	2	184	359
Col D	City or other local	4	0	0
	Railroad	27	0	0
	Private (tohter than RR)	26	0	0
	State Park	11	0	0
	Local Park	23	0	0
	Township	3	0	0
			184	359
Item 42A	Type service on bridge	CODE	# NBIS	# ALL
Data Tab	Other	0	0	0
Col Q	Highway	1	181	356
	Railroad	2	0	0
	Ped/Bikeway	3	0	0
	Hwy/RR	4	0	0
	Hwy/Ped	5	3	3
			184	359
Item 42B	Type service under bridge	CODE	# NBIS	# ALL
Data Tab	Other	0	0	0
Col R	Hwy w/ or w/o Ped	1	0	0

ITEMS 43A,B,C Structure Type Da	ata (Col M.N,O) COD	<u># NBIS</u>	# ALL
Concrete Slab	10:	1 9	49
Concrete Girder	103	3 1	1
Concrete Tee Beam	104	4 3	6
Concrete Frame	10	7 15	51
Concrete Deck Arch	11:	1 1	1
Concrete Culvert (incl frame culverts)	119	9	44
Concrete Continuous Slab	20:	1 14	14
Steel Beam or Girder	302	2 33	51
Steel Thru Truss (inlcudes Pony)	310	7	7
Steel Deck Arch	31:	1 1	3
Steel Culvert (incl frame culverts)	319	9 1	6
Steel Continuous Beam or Girder	403	2 5	5
Prestr. Conc. Cont. Box Beam/Girder Multiple	e 50	5 72	76
Prestressed Concrete Continuous Thru Arch	603	2 1	1
Prestr. Conc. Cont. Box Beam/Girder Multiple	e 60	5 1	1
Timber Slab	70:	1 1	12
Timber Culvert (incl frame culverts)	719	9 0	1
Aluminum or Iron Culvert (incl frame culver	ts) 919	910	30
		184	359

Item 92A	Fracture Critical	CODE	# NBIS	# ALL
Data Tab	Requires FC Inspection	Υ	7	n/a
Col U,V,Y	Requires FC Inspection	N	176	n/a
			183	n/a
	FC date blank but FC=Y_		1	n/a

missing Y/N switch RIC-T0258-0040 _(7031093)

Item 113	Scour			# NBIS	# ALL
Data Tab		Bridge not over waterway	N	4	4
Col AA		unknown foundation	U	0	0
		over tidal waters	Т	0	0
		foundations on dry land	9	0	0
		stable above footing	8	131	220
		countermeasures installed	7	8	17
		no scour evaluation made	6	0	0
		stable within footer limits	5	41	118
		stable action needed	4	0	0
		scour critical - unstable	3	0	0
		scour critical - scour present	2	0	0
		scour critical - failure imminent	1	0	0
		scour critical - bridge failed	0	0	0
				184	359

Item 63	Documented Engineering Judgment	# NBIS	# ALL
	Field Eval & Doc EJ	15	n/a

BR_100 for these bridges?

Item 92B	Underwater	CODE	# NBIS	# ALL
Data Tab	requires dive inspection	N	183	n/a
Col W,X,Z	requires dive inspection	Υ	0	n/a
			183	
	dive insp date blank but Dive=Y		0	n/a

Item 709	Plan Information	CODE	# NBIS	# ALL
Data Tab	plans not avail	0	25	51
Col. AW	plan avail	1	130	274
	field measured	2	29	34
	Field Testing	3	0	0
	not applicable	N	0	0
			184	359

Item 63	Method of Analysis	CODE	# NBIS	# ALL
Data Tab	Field Eval & Doc. Eng Judgment	0	15	35
Col. AV	Load testing	4	0	0
	No Rating done	5	0	0
	Load Factor (LF)	6	102	0
	WS or AS	7	12	0
	Load & Resistance Factor	8	55	34
	Assigned Rating (LFR) HS20	D	0	158
	Assigned Rating (LRFR) HL93	F	0	53
	Not applicable (Ped, RR, Bldg)	Χ	0	77
			184	357
REMINDE	R:			
	Load Factor required for bridges built after 199	93	(exceptions: timber, etc,)
	LRFR required for bridges built after 2010			

Inspection Condition Data - NBIS Bridges Only

Item 41	Operating Status	<u>CODE</u>	# NBIS	# ALL
Data Tab	Open, No restriction	Α	144	281
Col AM	Open, posting recommended	В	0	0
	Open, Half width constr.	С	0	0
	Open because of temp. fix	D	0	0
	Open using temp. structure	E	0	0
	New struture not yet open	G	0	0
	closed for load cap. reason	K	0	0
	Posted for load capacity	Р	40	78
	Posted for other than load	R	0	0
	Closed for other than load	Χ	0	0
			184	359

Loa	d Rating Data	
Load Rating Tab		# OF ERRORS
Col. AN	Op RF greater than Inv RF?	0
Col. AO	Posting and % Legal OK?	0
Col. AP	"0" used instead of blank	0
Col. AT	% legal <> lowest RF	0
Col.A V	Item 70 correct?	0
Col. AW	Method of Rating Alike?	0
Col. AX	Op & Inv RF in Tons as req'd?	0
Col. AY	Item 575 correct?	0
Col. AZ	Depth of fill completed?	0

KEY METRICS

(C) Compliant

(SC) Substantially Compliant

(CC) Conditionally Compliant

(NC) Non- Compliant (NC) (SC) If corrected

(SC) If corrected within 6/12 months
Refresher=6 mo, Comprehensive=12 mo

METRIC 2 - Program Manager Qualification (from files examination)

	<u> </u>	,			
From Files review		Missing	#sampled	<u>% PASS</u>	COMPLIANCE
PE /Experience		0	1	100.0%	(C)
Comprehensive		0	1	100.0%	(C)
Refresher		0	1	100.0%	(C)

METRIC 3 - Team Leader Qualification (from files examination)

From Files review	Missing	#sampled	% PASS	COMPLIANCE
Degree /Experience	0	2	100.0%	(C)
Comprehensive	0	2	100.0%	(C)
Refresher	0	2	100.0%	(C)

METRIC 6 Insp. Frequency Routine

Bridge Inspections Overdue		# OVERDUE	<u>% PASS</u>	<u>COMPLIANCE</u>	
Data Tab	NBIS -	24 months	0	100.0%	(C)
Col. AB	ORC -	Calendar Year	0	100.0%	(C)
	BIM -	18 months	0	100.0%	(C)

METRIC 8 - Insp. Frequency Underwater

Dive Inspections	Overdue	# OVERDUE	# UW	<u>% PASS</u>	COMPLIANCE
Data Tab Col. Z	60 months	0	0	100.0%	(C)

METRIC 10 - Insp. Frequency FC Member

FC Inspections O	verdue	# OVERDUE	# FC	% PASS	COMPLIANCE
Data Tab Col. Y	24 months	0	7	100.0%	(C)

METRIC 12 - Routine Inspection

Field Ratio	ngs	#>+/-1	# Ratings	% PASS	COMPLIANCE
	field ratings	0	24	100.0%	(C)
Comments		Missing	# < 6	% PASS	
Tab	Comments when Rating < 6	30	184	83.7%	(SC)
		Error	Total Scour	% PASS	
Comments	Rating should be = Scour	1	180	99.4%	within tolerance +/- 1
Tab	Noncompliant Scour Rating Err	1	180	99.4%	(C)

METRIC 14 - Posting Load rating data tab

0				
From Files review	# errors	#sampled	% PASS	<u>COMPLIANCE</u>
Op RF < 3 tons but not closed	0	184	100.0%	(C)
Op RF = 0 but not closed	0	184	100.0%	(C)
% Legal < 100 but not posted	0	184	100.0%	(C)

Item 41 = B 0 184 100.0%

METRIC 16 - Fracture Critical Inspection

From Files review	Missing	# FC	% PASS	COMPLIANCE
Fract Critical Member ID	0	2	100.0%	(C)
Fatigue Prone Detail	2	2	0.0%	(NC)
Gusset Plate Calculations	0	2	100.0%	(C)
FC Inspection Procedure	2	2	0.0%	(NC)

METRIC 17 - Underwater Inspection

From Files review	Missing	# UW	% PASS	COMPLIANCE
UW Inspection Procedure	0	1	100.0%	(C)
Location of UW elements	0	1	100.0%	(C)
UW frequency identified	0	1	100.0%	(C)

PRELIMINARY FHWA 23 Metric Matrix

23 metrics used by FHWA to measure NBIS compliance

Compliance Codes for the following Metrics:

(C) Compliant

(SC) Substantially Compliant

(CC) Conditionally Compliant (Adhering to approved PCA)

(NC) Not Compliant

Metric	Description	(C)	(SC)	(CC)	(NC)
1	State Bridge Inspection Organization				
2	Program Manager Qualification				
3	Team Leader Qualification				
4	Load Rating Engineer Qualification				
5	UW Bridge Inspection Diver Qualification				
6	Routine Inspection Frequency - Low Risk				
7	Routine Inspection Frequency - High Risk				
8	UW Inspection Frequency - Low Risk				
9	UW Inspection Frequency - High Risk				
10	FC Inspection Frequency				
11	Frequency Criteria				
12	Inspection Quality				
13	Load Rating				
14	Posted or Restricted Bridges				
15	Bridge Files				
16	FC Bridges				
17	UW inspection procedures				
18	Scour Critical Bridges				
19	Complex Bridges				
20	QC/QA				
21	Critical Findings				
22	Inventory **				
23	Updating of Data				

^{**} based on results of Field Review

Metric Action Needed

12	Channel comments missing and Scour Rating should control Substructure or Deck
16	Supply Risk Factors for FC Insp Procedure for each FC bridge